New Norwood High School
Construction Phase 1

COMPASS Project Management

Weekly Look Ahead Report **Week of:** **Monday: December 13, 2010**

Category	Sub-Category	Activity	Notes/Reminders
Construction	**Site Work**	Side walk prep work. Spreading of loam in landscaped areas. Work continuing on auditorium entrance "seat" wall.	
	Concrete	Form work and placement of sidewalks around the building perimeter and for field storage containers.	
	Roofing	Roofing punchlist work to continue	
	Exterior Finish	Installation of GFRP railings on the clock tower.	
	Interior Finish	Painting will be ongoing throughout C & D including prep for painting the auditorium floor. Ceiling grid and tile installation continuing in C and D. VCT tile and resilient flooring installation to continue in A & B. Case work installation in C. Finish carpentry ongoing in A, B, and C including library. Installation of finished railings at gymnasium walking track. Ceramic wall tile and floor tile to continue in locker rooms. Punchlist creation to continue on A&B 3rd Floor. Installation of wood flooring system to continue.	
	MEP	Plumbers continuing with installation of finish fixtures and equipment in A, B and C; electricians continuing with finish fixtures/devices and equipment in A, B, C, and D. Mechanical contractors continuing system testing and flush-out. Fire protection contractor continuing with installation of finish fixtures and testing. Build-out of main mechanical and electrical rooms nearing completion. Installation of A/V systems in the auditorium to continue.	
	Equipment	Continue installation of kitchen equipment. Continue installation of stage rigging equipment. Installation of appliances in zones A&B.	
	Specialties	Continue installation of marker and tackboards. Continue installation of interactive white boards in classrooms. Installation of metal railings in auditorium and at gymnasium walking track.	
Existing School	**General**	Staff parking for 2010-2011 will be in old peabody lot and new school's east parking lot.	
Traffic	**Road Work**	*****Construction conditions at the Belmont/Peabody intersection. Please be advised of new traffic patterns in the area******	
Communications	**Meeting**	Neighborhood Mtg on Friday 12/17, 2010 at 9 AM in Town Hall Room 11.	
Major Disruptions	**General**	None Planned.	

Questions: Contact Compass
E-mail: construction@norwood.k12.ma.us